

DEVELOPMENT WORK PLAN " HARSHIT ICON CITY "

S.NO.	WORK DISCRIPTION	current status	start date	finish date	REMARK
1	ROAD WORK	20%	10/01/2018	01/12/2022	
2	DRAIN WORK	5%	05/01/2019	01/09/2022	
3	FOOT PATH	0%	05/01/2022	15/12/2023	
4	GARDEN WORK	65%	08/01/2019	01/06/2022	
5	GATE & B WALL	40%	06/01/2019	01/06/2022	
6	WATER SUPPLY WORK	40%	05/01/2019	01/06/2022	
7	ELE. SUPPLY	7%	05/01/2021	01/07/2022	
9	HARWESTING	0%	05/01/2019	01/08/2022	

447

For, Singhania Buildcon Pvt. Ltd.



Director

SAY
FINAL DATE OF DEVELOPMENT WORK
15/12/2023