

DEVELOPMENT WORK PLAN "HARSHIT NEO CITY "

S.NO.	WORK DISCRPTION	current status	start date	finish date	REMARK
1	ROAD WORK	35%	RUNNING	30/07/2020	
2	DRAIN WORK	30%	02/01/2019	01/03/2021	
3	FOOT PATH	0%	04/01/2019	01/06/2021	
4	GARDEN WORK	90%	RUNNING	01/04/2019	
5	GATE & B WALL	100%	N/A	N/A	
6	WATER SUPPLY WORK	50%	02/01/2019	01/01/2021	
7	ELE. SUPPLY	100%	N/A	N/A	
8	CLUB HOUSE	0%	JAN.2019	01/06/2020	
9	HARWESTING	20%	RUNNING	01/02/2020	

SAY
FINAL DATE OF DEVELOPMENT WORK
01/06/2021